



महाकालगाउँपालिका, ललितपुरजिल्ला

माघ २०७५

स्थानीयपुनर्निर्माणयोजना  
राष्ट्रियपुनर्निर्माणप्राधिकरण

१.१ निजी आवास पुनर्निर्माणको वर्तमान अवस्थारलक्ष्य

विवरण	कुल संख्या	हाल सम्म को प्रगति	बाँकी संख्या	लक्ष्य			जिम्मेवार निकाय	बाँकी हुन सक्ने संख्या	समयसिमा	कैफियत
				कार्तिक २०७५	माघ २०७५	जेष्ठ २०७६				
जम्मा लाभग्राही	२२७१									
अनुदानसम्पन्नता सम्पन्न	२२७१	२२३६	३५			३५	लाभग्राही, महाकालगाउँपालिका, GMALI			
पहिलो किस्ता	२२३६	२२३४	२			३७	GMALI			
दोश्रो किस्ता	मागसंख्या	२२३४					लाभग्राहीर महाकालगाउँपालिका			
	प्रमाणीकरण संख्या						लाभग्राही, महाकालगाउँपालिका, पुनर्निर्माण प्राविधिक, Building-DLPIU			
	भुक्तानी संख्या	२२३४	१६७२	५६२		५९९	GMALI, Building-DLPIU			
तेश्रो किस्ता	मागसंख्या	१६७२					लाभग्राहीर महाकालगाउँपालिका			
	प्रमाणीकरण संख्या						लाभग्राही, महाकालगाउँपालिका, पुनर्निर्माण प्राविधिक, Building-DLPIU			
	भुक्तानी संख्या	१६७२	९४२	७३०		१३२९	GMALI, Building-DLPIU			
प्रबलीकरण	लाभग्राही संख्या	६१								
	पहिलो किस्ता	५१								

*(Handwritten signature)*

महाकालगाउँपालिकाको पुनर्निर्माण योजना, राष्ट्रिय पुनर्निर्माण प्राधिकरण

स्ता											
दोश्रोकिस्ता	०										
सम्झौता गरेर पनिघर निर्माण शुरु नगर्नुका कारणहरु											
पहिलो किस्ता लिएर पनि दोश्रो किस्ता नलिनुका कारणहरु											
दोश्रो किस्ता लिएर पनि तेस्रो किस्ता नलिनुका कारणहरु											

श्रोत: NRA, GMAI तथा Building CLPIU

१.२. गुनासो व्यवस्थापन

प्रकार	वर्तमान अवस्था	फछ्यौट	बाँकी	लक्ष्य	समयसिमा	कैफियत
गुनासो दर्ता संख्या	२६०	९९	१६१			
गुनासो बाट आएको जम्मा भएका संख्या	५२					
प्रतिक्रिया संख्या	३९					

श्रोत: NRA, GMAI

१.३. जोखिम बस्ती स्थानान्तरण

प्रकार	वस्ती संख्या	स्थान \ वडा-टोल	लक्ष्य	समयसिमा	कैफियत
अध्ययन भएका बस्ती	१९	BHAIRTHUMDANDA, GAMRANG, GU MRANG, Dhading tol (does not exist), Silingedanda, SOLA BHANJYANG, Gamraha (actually GAMRANG), SITHAGHARI, Darpakha, Kaphadanda, Jayamire, Bhasagaun SIMITAR, SALGHARI, Setibhir, GOLCHA PRA, KOSHIWANDOL, LAMIDANDA, Bhargau (does not exist), Bhoitol, Khanidanda, Cheparidanda, Katun bhanjyang घरधुरी संख्या सोहिक्रममा १८, ३, ३५, ३०, ४, १३, ५, ५, १, ५, ६, ७, १, ४, १३, १४, ३, ७, २			No sign of instability at settlement. Cracks caused by earthquake already sealed. The rock fall that occurred during the earthquake is now stable. 2 Households have already moved. The area is safe from mass movements. Some cracks induced by the earthquake are located 700 m away from the settlement, these could be managed by the community using drainage, bioengineering and crack sealing. No landslide. Cracks sealed naturally. It is recommended that the community undertake drainage works to protect the slope in the long term. Earthquake triggered landslide. The landslide is 500m from the village, drainage and bioengineering works would improve the
संरक्षण गर्नु पर्ने बस्ती	३				
सानु पर्ने बस्ती	४				
बस्ती स्थानान्तरण काला गिजमाला भग्राही (घरधुरी)					
घडेरी खरिद अनुदान लिएकाला भग्राही					



दुईरीखरिदकोलागीर खानुदानलिनचाहने लाभग्राही					stability of the landslide. The area is safe from mass movements. Landslide triggered by earthquake. Monitoring, remove rock blocks, drainage, catch wall construction and bioengineering works are recommended. Landslide triggered by earthquake and intense rainfall. Monitoring, bioengineering and drainage management by the community are recommended to improve stability although there is no threat to the community now (landslide >150m from settlement), 4 OUT OF 5 REMAINING HOUSEHOLDS REQUIRE RELOCATION. Triggered by earthquake. The rest of the 24 houses in the community have already relocated. 1 HOUSEHOLD REQUIRES RELOCATION. Landslide triggered by earthquake and intense rainfall. Gabion walls, rock bolts, bioengineering and drainage works are recommended to protect the remaining settlement. Monitoring is also recommended. 3 HOUSEHOLDS REQUIRE RELOCATION, 2 households have already been relocated. Landslide triggered by earthquake and intense rainfall. Surface water management and bioengineering are recommended to protect one household in Ward 8. 1 HOUSEHOLD REQUIRES RELOCATION. Earthquake triggered and rainfall reactivated slide. Monitoring, drainage, removal of rock blocks, bioengineering and gabion wall construction are also recommended to protect the remaining settlement. Landslide caused by road construction and intense rainfall and does not present a risk to the community now. Drainage, bioengineering and gabion wall construction
रलाखनलिएरैस्थानान्तर णहुनचाहनेलाभग्राहीसं ख्या					

					recommended to ensure the long term stability of the area and to prevent problems in the future. .No signs of instability.,The rock fall that occurs during the monsoon does not affect the safety of the settlement.,Old landslide reactivated by earthquake. Monitoring, drainage, bioengineering works and removal of detached blocks are recommended. .The area is safe from mass movements. Landslide near village should be managed using drainage measures and bioengineering for long term stability.,Landslide triggered by intense rainfall and earthquake. Removal of rock blocks, drainage, retaining structures and bioengineering are recommended.
--	--	--	--	--	------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

श्रोत: NRA

#### १.४. एकीकृतवस्ती

मागभएकोसंख्या	स्थान - वडा\टोल	घरधुरीसंख्या	प्रारम्भिकयोजना		DPR		निर्माणसम्पन्न
			तयारी	स्वीकृत	तयारी	स्वीकृत	

श्रोत: NRA

#### १.५. सामुदायिकसमितिगठन

प्रकार	संख्या	स्थान\वडा\टोल	घरधुरीसंख्या	लक्ष्य	समयसिमा	कैफियत
कुलपुनर्निर्माणसामुदायिकसमितिगठनहुनसक्नेटोल/वस्ती/गाउँ						
हालसम्मपुनर्निर्माणसामुदायिकसमितिगठनभएकाटोल\ वस्ती\ गाउँ						
हालसम्मपुनर्निर्माणसामुदायिकसमितिगठनहुनबाँकीटोल/ वस्ती/ गाउँ						

श्रोत: NRA, HRRP सर्वेक्षण

#### १.६. कामदारको आपूर्ति, निर्माणसामग्रीको आवश्यकता, आपूर्ति तथा बजारको अवस्था

*(Handwritten signature)*

<p>कार्यदाताको आपूर्ति सम्बन्धमा:</p> <ul style="list-style-type: none"> <li>- Labour supply is not sufficient, though has to manage with available resources.</li> <li>- Due to rainfall and in monsoon season there is problem in transportation of construction materials. Many labourers are not in contact</li> </ul>
<p>उपलब्ध सामग्रीको गुणस्तर सम्बन्धमा:</p> <ul style="list-style-type: none"> <li>- The buying of materials is easy but its quality cannot be assured.</li> </ul>
<p>सामग्रीको आपूर्ति, आवश्यकतारूपको अन्तर सम्बन्धमा:</p> <ul style="list-style-type: none"> <li>- Due to lack of proper &amp; good road networks and lack of proper transportation system, supply of materials is not in good forms.</li> </ul>

श्रोत: पालिका सर्वेक्षण, २०७५

स्थानिय निर्माण सामाग्रीहरुको पर्याप्तताको स्थिति	ईकाई	आवश्यक परिमाण	पर्याप्त उपलब्ध छ/छैन	हालको दर	बढेको/घटेको मुल्य	सबैभन्दा नजिकैको बजार - Bhattedanda, Chapagaun, बाटयातायातको प्रति ईकाई खर्च	कैफियत
• ढुंगा	घनमि.	३९,१३७	yes	9000	n/a	n/a	
• गिट्टी	घनमि.	४,०१६	yes	12000	n/a	n/a	
• बालुवा	घनमि.	४,६५५	yes	12000	n/a	n/a	
• काठ	क्युफिट	१२९,५१६					
• सिमेन्ट (PPC)	बोरा		yes	900	n/a	n/a	
• सिमेन्ट (OPC)	बोरा	३७,५५५	yes	1000	n/a	n/a	
• रड	किलोग्राम	४०६,१००	yes	101	n/a	n/a	
• जस्ता पाता	बन्डल	५,२९४					
• इट्टा	गोटा	३१६,८९४					

(सिबिएसको क्षतिको लेखाजोखा सम्बन्धि सर्वेक्षण अनुसार,

क्षतिग्रस्त घरहरूको टाईपोलोजीको आधारमा आवश्यक निर्माण सामाग्रीको लेखाजोखा यहाँ प्रस्तुत गरिएको छ। यसलाई सो क्षेत्रहरूमा हाल बन्दै गरेका घरहरूको ईन्फेक्सन डाटा मार्फत सुधार गर्न सकिन्छ।)

श्रोत: CBS, पालिका सर्वेक्षण, २०७५

#### १.७. प्राविधिक जनशक्तिको उपलब्धता

तालिम	प्रकार	आवश्यक संख्या	उपलब्ध संख्या	आपूर्ति गर्नु पर्ने (फरक)	लक्ष्य	समयसिमा	आवश्यक श्रोत	कैफियत
इन्जिनियर		2	1	n/a				
सव-इन्जिनियर		4	2	4				
अ.सव-इन्जिनियर		4	2	4				
उकमी	समग्रमा	n/a	50	n/a				
	७-दिने तालिम	n/a	50	n/a				
	५०-दिने तालिम	n/a	20	n/a				
सिकमी								



१. समस्या / चुनौतिरसमाधानकाउपायहरु

समस्या / चुनौतिहरु

- Beneficiaries do not have interest in constructing their houses due to lengthy process, they also found the NRA design to be confusing

यसपालिकामारहेकालाभग्राहिमध्यपुनर्निर्माणगर्नइच्छुकरहेका .....25\_40%%

लेयहाँउल्लेखितकारणहरुले२०७६आसरमसान्तसम्ममापुनर्निर्माणकार्यपुरागर्ननसकिनेदेखिन्छ।

- -Lack of human resources(skilled masons)
- -Lack of infrastructure such as transportation problems to take construction material in construction sites and price hikes
- -Lack of financial capacity to construct their houses

यसकासाथैपुनर्निर्माणगर्नइच्छुकनदेखिएका .....<10% %

लाभग्राहीलेपुनर्निर्माणकोप्रगतिलाईसुस्ततुल्याउनेदेखिन्छ।पुनर्निर्माणगर्नढिलाईगर्नुवागर्ननचाहनुकाकारणहरुयस्तारहेकाछन्।

- - Many beneficiaries have another habitable houses because of which they don't want to rebuild the houses,
- - Many beneficiaries donot have adequate funds to build the houses and many houses seems to be settled with minor maintenance.

बैंकिगप्रणालीसम्बन्धमा

- Banks don't easily do the disbursement of the tranche amount and makes the disbursement process to take time.

समाधानकाउपायहरु

- Proper support should be given to look after vulnerable households and the non-compliances houses should be given proper emphasis



हाकालगाउँपालिकाकोपुनर्निर्माणयोजना, राष्ट्रियपुनर्निर्माणप्राधिकरण

पद: इन्जिनियर

सम्पर्क: ९८४२९३९८३९

३ नं. प्रदेश, नेपाल  
२०७३

पद: प्रमुखप्रशासकीयअधिकृत

सम्पर्क: ९८४६६४२६६९

स्वीकृतगर्ने:

नाम: कमलालामातामाड

पद: उपप्रमुख/अध्यक्ष

सम्पर्क: ९८२९४२६८९४